

# CITY OF DOUGLAS WYOMING

HOME OF THE JACKALOPE.

To: Mayor Kemper & City Council;  
Administrator Jonathan Teichert

From: John Harbarger  
Public Works Director

Date: June 10, 2021

Re: Public Works Department Head Report

---

Cedar St project – Ramshorn has all the concrete done except one small sidewalk. They milled the asphalt done for the overlay Monday. We have decided to use fiber reenforced asphalt and they won't get the fiber until next week so the asphalt won't be put down until then. The fiber is supposed to give the asphalt 50% more life so we are thinking this will be a good test considering this is a main route for the Fire Dept.

9<sup>th</sup> & 8<sup>th</sup> St. project – The sewer line is done in the first block between 8<sup>th</sup> and 9<sup>th</sup> from Center to Walnut. They will be installing valve Friday for the new water line and work on replacing the line the week of the 14<sup>th</sup>.

Shoshone and Bighorn project - The paving is done on Bighorn. The contractor will be pouring the diamonds around manholes and valves on Monday the 14<sup>th</sup>. This is another street that we are trying the fiber reenforced asphalt. After milling Shoshone, we discovered the asphalt was too thin to do an overlay. So we want to do a complete replacement. After looking at the budget we have under run the budget by \$120,000. The additional cost of complete replacement will be an additional 30k. We will be asking for a change order on this project at the council meeting.

2<sup>nd</sup> & 3<sup>rd</sup> St project – This project is being advertised to bid now. We plan on bidding them as one project with 2<sup>nd</sup> St. starting this late summer early fall. 3<sup>rd</sup> St. will be scheduled to start next spring. Will open bids on the 29<sup>th</sup> of June.

Brownfield Sewer – The sewer line has been replaced from Smylie to Brownfield. They are currently working from the south manhole working toward the north manhole. We did have to move the water main next to Brownfield in order to have the room for the sewer main.

Slurry Seal – We just had Grant, Harrison, Van Buren, Jackson, Irwin and all of Hamilton slurry sealed this past week.

Windriver sidewalk – The side walk and asphalt patching was finished on Wed.

Bartling Park Lighting – The soil samples have been taken and the recommended pillars have been ordered. As soon as the pillars show up H&H will set them and install the light poles when they arrive. We are anticipating delivery on the poles the last week of June.

# CITY OF DOUGLAS WYOMING

HOME OF THE JACKALOPE.

Douglas Parkway irrigation – Most of the main line has been installed and the work on the sidewalk has begun. The pump house should be showing up any day now. After the main line is completed they will be installing laterals.

Richard St interceptor – This project is currently advertised to bid with the bid opening on the 23<sup>rd</sup> of June. This consists of relocating the line back into Pearson south to the lift station. Along with this project, we will be installing a septic system to the restroom at Bob Williamson park. We will need to do this once the interceptor is relocated. We will also be installing a water line to the restroom and then it will have potable water.