

CITY OF **DOUGLAS** WYOMING

HOME OF THE JACKALOPE.

To: Mayor Kemper & City Council;
Administrator Jonathan Teichert

From: John Harbarger
Public Works Director

Date: July 9, 2021

Re: Public Works Department Head Report

Cedar St. – This project is complete, just a few small punch list items left.

Big Horn & Shoshone – This project is all but complete, just a few punch list items left.

8th & 9th St. project – The south alley between 8th & 9th is complete, they are patching the asphalt on Center Thursday and Friday. The contractor will pull off for two weeks to complete a job in Glendo and will be back the last week of July.

Douglas Highway Irrigation – All the irrigation pipe is in the ground. They are having trouble with delivery with the pump station. It is now scheduled to be here between the middle to end of August.

Pickle Ball Ct. – The court has been resurfaced and is back in service.

Bartling Park Lights – The lights should be operational Friday the 9th. Finishing up on some punch list items next week.

We will be advertising for a couple of new upcoming projects the next two weeks. One will be for the roof replacement at the Annex and for the decking at the pool. We need to have both these done before the snow flies.