

CITY OF **DOUGLAS** WYOMING

HOME OF THE JACKALOPE.

To: Mayor Kemper & City Council;
Administrator Jonathan Teichert

From: John Harbarger
Public Works Director

Date: September 9, 2021

Re: Public Works Department Head Report

8th & 9th – Ramshorn has finished installing the water main on 9th St and Walnut St. They passed the bac-tees and pressure tests. They will finish up tying in the services this week and start making the tie ins on main Saturday and finishing those up the beginning of next week. The gas main has been moved in the last alley so they should be starting on the water and sewer main by the end of next week. After all water and sewer is complete, they will start on reconstruction of 9th St.

2nd St alley – Hot Iron has started removing asphalt in the alley between 2nd and the RR tracks. They are planning on replacing the man hole on Center St and working toward Walnut Friday the 10th. After the sewer is replaced they will move into the alley between 3rd & 4th starting on the south end working north.

Hwy 59 Irr. – The substantial inspection was completed Friday the 3rd. The system is up and running.

Train car – The train car that is getting a new roof is 1/3 complete. The contractor will be back at it in a couple of weeks. He had a planned trip before he started.

We are waiting on all documentation from the pool deck company before they can get started on the new deck surface.

The slides have been resurfaced, we are waiting for the company rep to inspect it.

The concrete walkway has been poured to the new outdoor exercise platform. We are scheduled with the same contractor to pour the walkway on the North side of Yellowstone bridge tying in the bike path.

Due to the heat, we had to replace some sidewalk on Brownfield. The heat caused the sidewalk to buckle.