

CITY OF DOUGLAS WYOMING

HOME OF THE JACKALOPE.
WE KNOW JACK.

**To: Mayor Kemper & City Council
Administrator J.D. Cox**

**From: Josh Oberlander
Water & Wastewater Treatment Supervisor**

Date: June 7, 2022

Re: Public Works Department Project Report

WTP sand replacement: all the new sand has been installed, we are waiting on the delivery of the turbidimeters and process controllers. This equipment is planned to be installed this fall after the plant is shut down.

8th & 9th street water and sewer project: Ramshorn is currently finishing concrete work for alley approaches and sidewalks. Patch paving next to the concrete work will be finished later this week. The final walkthrough of this project is scheduled for the week of June 13th.

2nd & 3rd St project: Hot Iron has completed the water line installation for 2nd St. They plan to have 2nd open to travel beginning the week of June 13th. Water main installation has begun on the northern block of 3rd St. and when complete will continue into the southern block. Pending the issuance of the change order for the storm sewer, Hot Iron plans to install the storm sewer on 3rd St. then finish on 2nd St. upon availability of materials.

Pearson Rd: Hot Iron has begun laying base course on the street. Curb and gutter are planned to be poured within the next two weeks. Richards St. will have a planned closure the week of June 13th for installation of storm sewer. The planned closure will last two days, then a second closure TBD for one day to pave the trench.

Mesa St. Overlay: ISCO has been performing concrete work and will continue pouring curb gutter and sidewalk. They plan on milling the week of June 13th and will overlay asphalt upon milling completion.

Annex roof replacement: Pinnacle Construction has experienced delays on current projects due to weather. They have one job left to complete and plan on beginning work the week of June 20th.

N. 4th Street mill and overlay: Milling is complete, paving has begun, and should be complete this week. Striping for the centerline is planned for the week of June 13th.