

CITY OF DOUGLAS WYOMING

HOME OF THE JACKALOPE.

To: Mayor Kemper & City Council;
Administrator Jonathan Teichert

From: John Harbarger
Public Works Director

Date: July 6, 2022

Re: Public Works Department Head Report

Parks Dept – Clearfield irrigation system has been replaced.

The concrete pad and benches around the columbarium has been installed.

The fire pit a Jackalope square has been installed. The Parks department will be staining the columns, installing benching, lighting and windsails in the coming weeks.

The pad for the warming hut on the bike path has been

The Parks department will be putting up the hut in the weeks.



Streets
Pearson Rd
The

contractor has the base finished on the road. They are working on the concrete crew will start on the 11th pouring for the curb. take 2 days to complete. They are scheduled to start on asphaltting the following week.

2nd & 3rd – The contracting has all the storm sewer installed and is prepping the rest of the areas that need to be poured. They will be pouring concrete on the 200 block of 2nd. They are scheduled to start laying asphalt the week of July 18th.

Mesa St. – This project is finished and the street is now open.

N.4th – This project has been completed.

We are currently advertising for bid on the slurry seal. We will open bids on the 20th. As soon as we except a bid we will get the contractor scheduled to seal all the downtown streets soon after the construction is completed.



installed.
coming

project –

The
This will

Distribution and Collection

2nd & 3rd – All water line have been installed, tested and in service. The contractor is starting in the alley between the Library and the bank Thursday. This should take about 2 weeks to complete and then they will prep for pavement.

Pearson Rd. – All the water and sewer has been installed and in service.

Alley between 5th and Labonte – The contractor is planning on starting this project toward the end of the month.